

Linden Green Line--Detailed Project Schedule (02/18/24)

ID	Task Name	Duration	Start	Finish	2023	2024	2025	2026	2027	2028
1	Pre-Design Phase	76 days	Mon 7/15/24	Mon 10/28/24						
2	Design NTP	1 day	Mon 7/15/24	Mon 7/15/24						
3	Geotechnical (If applicable, verify with City PM)	12 wks	Tue 8/6/24	Mon 10/28/24						
4	Environmental Phase	200 days	Mon 7/29/24	Fri 5/2/25						
5	Environmental Investigation	10 mons	Mon 7/29/24	Fri 5/2/25						
6	Preliminary Engineering Memo	110 days	Tue 7/23/24	Mon 12/23/24						
7	Public Involvement Activities	12 wks	Tue 7/23/24	Mon 10/14/24						
8	Preliminary Alignments	4 wks	Tue 10/15/24	Mon 11/11/24						
9	PE Memo	6 wks	Tue 11/12/24	Mon 12/23/24						
10	City Review/Scoping Phase 2	4 wks	Tue 12/24/24	Mon 1/20/25						
11	Stage 1	125 days	Tue 1/21/25	Mon 7/14/25						
12	Survey & Base Mapping	8 wks	Tue 1/21/25	Mon 3/17/25						
13	Stage 1 Design	10 wks	Tue 3/25/25	Mon 6/2/25						
14	City Review (30 Calendar Days)	6 wks	Tue 6/3/25	Mon 7/14/25						
15	Stage 2	75 days	Tue 7/15/25	Mon 10/27/25						
16	Stage 2 Design	10 wks	Tue 7/15/25	Mon 9/22/25						
17	City Review (30 Calendar Days)	5 wks	Tue 9/23/25	Mon 10/27/25						
18	Stage 3	65 days	Tue 10/28/25	Mon 1/26/26						
19	Stage 3 Design	8 wks	Tue 10/28/25	Mon 12/22/25						
20	Backcheck Review (30 Calendar Days)	5 wks	Tue 12/23/25	Mon 1/26/26						
21	Final Tracings & Signatures	40 days	Tue 1/27/26	Mon 3/23/26						
22	Address Stage 3 comments	4 wks	Tue 1/27/26	Mon 2/23/26						
23	Final Signatures (Mylar routing 2.5 Weeks)	4 wks	Tue 2/24/26	Mon 3/23/26						
24	Right-of-Way	285 days	Tue 7/15/25	Mon 8/17/26						
25	Preliminary Right of Way Descriptions (Begin after Stage 1 Review)	7 wks	Tue 7/15/25	Mon 9/1/25						
26	Preliminary Plan Review (30 Calendar Days)	5 wks	Tue 9/2/25	Mon 10/6/25						
27	Final Plan Design	5 wks	Tue 10/7/25	Mon 11/10/25						
28	Final Plan Review (30 Calendar Days)	5 wks	Tue 11/11/25	Mon 12/15/25						
29	Final Comments Addressed and Approved	3 wks	Tue 12/16/25	Mon 1/5/26						
30	Acquisition Services (9-12 months, minimum), Clear Date	8 mons	Tue 1/6/26	Mon 8/17/26						
31	Utility Relocation	315 days	Tue 10/7/25	Mon 12/21/26						
32	Utility Design (Middle Stage 2 Review)	6 wks	Tue 10/7/25	Mon 11/17/25						
33	Utility Review / Permit	60 days	Tue 8/18/26	Mon 11/9/26						
34	Utility Relocation, Clear Date	6 wks	Tue 11/10/26	Mon 12/21/26						
35	Construction Procurement (City Staff)	53 days	Mon 12/21/26	Thu 3/4/27						
36	Advertise Project (1 Week & 4 Days, always on a Tuesday)	0 days	Mon 12/21/26	Mon 12/21/26						
37	Bid (3 Weeks, always on a Tuesday)	0 days	Mon 1/11/27	Mon 1/11/27						
38	Council Approval (3 Weeks & 6 Days, always on a Monday) - Verify Council Recess conflicts with City PM	0 days	Thu 2/4/27	Thu 2/4/27						
39	Construction Contract Execution/NTP (4 Weeks)	0 days	Thu 3/4/27	Thu 3/4/27						
40	Construction Phase	200 days	Fri 3/5/27	Thu 12/9/27						
41	Construction	10 mons	Fri 3/5/27	Thu 11/30/28						